

BUSINESS RESOURCE CENTER MERCED COLLEGE



Merced Community College
Monthly Project Report
Business Resource Center



Project Team

Architect/Engineer

Lionakis Beaumont Design Group
Dave Younger, Principal
Dennis Guerra, Project Mngr
Turley and Associates
Ken Rubitsky & Associates
Smith, Fause & McDonald, Inc.
David Bigler Associates

Construction Manager

Parsons Brinckerhoff Constr Svcs
Bruce Rich, Project Executive
Tony Valdez, Project Manager
Janet Hughes, Project Admin

Inspector Of Record

United Inspection Services,
John Hill

Facility Delivery Team

Terry Ruscoe, Director Facilities
Rick Souhrada, Director Maint.
Sheila Flores, Facility Planner

COLLEGE OFFICIALS

Board of Trustees

Robert Haden, President
Jinet Troost, Vice President
Lewis Braxton, Clerk
Eugene J. Vierra, Member
Les McCabe, Member
Eva de Long, Member
Jim Glidden, Member

Executive Administration

Benjamin Duran, President
Larry Johnson, VP Admin
John Spevak, VP Instruction
Anne Newins, VP Student Svcs
Mike Cuchna, Assoc. VP
Harry Gossett, Dean
Sarah Greene, Dean
Robert Lenz, Dean
Karyn Wiens, Dean
Jim Bonstein, Interim Dean

Project Overview

The New Business Resource Center will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The 21,343 square foot two-story facility will include computer labs, lecture rooms, study rooms, meeting rooms, and offices. The Merced College Business Resource Center will be centrally located in the beautiful Downtown Merced on 19th Street between M & N Streets. The project is expected to take approximately one year to complete.



PROJECT STATUS REPORT

Original Contracts	\$	5,345,000
Approved Changes	\$	-
Pending Changes	\$	-
Current Contracts	\$	5,345,000
% Changes		0.000%

Monthly Report Number 1
January 2007

Work Schedule

Activity ID	Description	Orig Dur	Early Start	Early Finish	2006						
					DEC	JAN	FEB	MAR	APR	MAY	JUN
CONSTRUCTION											
BUILDING CRAFTS											
10100	SURVEY	3d	08JAN07	10JAN07							
10110	SITE CLEAR	2d	11JAN07	12JAN07							
10120	EARTHWORK/BUILDING PAD	10d	16JAN07	29JAN07							
10140	LAYOUT-BUILDING	5d	30JAN07	05FEB07							
10150	FND- EXCAV. / FORM	14d	06FEB07	26FEB07							
10700	PLUMBING- UNDERGROUND	20d	06FEB07	06MAR07							

■ SURVEY

■ SITE CLEAR

■ EARTHWORK/BUILDING PAD

■ LAYOUT-BUILDING


■ FND- EXCAV. / FORM

■ PLUMBING- UNDERGROUND



This Month Activities

- Site Mobilization
- Install Temporary Fence
- Survey
- Site Clear
- Earthwork/Building Pad



Next Month Planned Activities

- Lay out Building
- Foundation/Excavation
- Foundation Reinforcement

Over Excavation



Progress on Schedule

