

LESHER BUILDING REMODEL-PHASE 2 MERCED COLLEGE



Merced Community College
Monthly Project Report
Lesher Building Remodel—Phase 2



PROJECT TEAM	COLLEGE OFFICIALS
<p>Architect/Engineer <i>Lionakis Beaumont Design Group</i> Dave Younger, Principal Jonathan McMurtry, Project Mngr Turley and Associates Ken Rubitsky & Associates Smith, Fause & McDonald, Inc. David Bigler Associates</p> <p>Construction Manager <i>PB Americas, Inc</i> Bruce Rich, Project Executive Tony Valdez, Project Manager Sara Alvarado, Project Engineer</p> <p>Inspector Of Record <i>United Inspection Services,</i> John Hill Jim Wolmack</p> <p>Facility Delivery Team Joe Bisinger, Purchasing/Facilities Lead Rick Souhrada, Facilities Construction Director Sheila Flores, Facilities Planner</p>	<p>Board of Trustees Jinet Troost, President Lewis S. Braxton, Vice-President Eva de Long, Clerk Jim Glidden, Member Les McCabe, Member Eugene J. Vierra, Member Robert Haden, Member</p> <p>Executive Administration Benjamin Duran, President Larry Johnson, VP Admin John Spevak, VP Instruction Anne Newins, VP Student Svcs Mike Cuchna, Assoc. VP Sarah Greene, Dean Karyn Wiens, Dean Bobby Anderson, Dean Bob Taylor, Dean Betsy Donovan, Interim Dean</p>

Project Overview

The Lesher Building Remodel Phase 2 will allow for the modernization of the 30,217 square foot three-story facility, expanding the opportunities for the students and staff of Merced College and the Merced Community. Duration of the construction is 275 days and is scheduled to be open Spring of 2008.



PROJECT STATUS REPORT

Original Contracts	\$3,604,385.00
Approved Changes	\$205,062.00
Pending Changes	\$88,498.00
Current Contracts	\$3,897,945.00
% Changes	8.145%

Monthly Report Number 7
February 2008

