

**ADMINISTRATION BUILDING REMODEL
& STUDENT UNION REMODEL
MERCED COMMUNITY COLLEGE DISTRICT**



Merced Community College District
Monthly Project Report
Administration Building Remodel
& Student Union Remodel



PROJECT TEAM

Architect/Engineer

Lionakis Beaumont Design Group
Dave Younger, Principal
Jonathan McMurtry, Project Mngr.
Turley and Associates
Ken Rubitsky & Associates
Smith, Fause & McDonald, Inc.
David Bigler Associates

Construction Manager

PB Americas, Inc
Bruce Rich, Project Executive
Tony Valdez, Project Manager
Sara Alvarado, Project Engineer

Inspector Of Record

United Inspection Services,
John Hill, Principal
Jim Womack, Project Inspector

Facility Delivery Team

Joe Bisinger, Purchasing/Facilities
Lead
Rick Souhrada, Facilities
Construction Director
Sheila Flores, Facilities Planner

COLLEGE OFFICIALS

Board of Trustees

Jinet Troost, President
Lewis S. Braxton, Vice-President
Eva de Long, Clerk
Jim Glidden, Member
Les McCabe, Member
Eugene J. Vierra, Member
Robert Haden, Member

Executive Administration

Benjamin Duran, Superintendent/
President
Mike Cuchna, Vice-President,
Technology & Instructional Research
Larry Johnson, Vice-President,
Administrative Service
Anne Newins, Vice-President,
Student Personnel
Marianne Tortorici, Vice-President,
Instruction

Project Overview

The Administration Building Remodel (ABR) and the Student Union Remodel (SUR) will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The ABR Project consists of various site improvements for access compliance, restroom upgrades, various interior access improvements, renovations and relocations, including a new Board Room. The SUR Project consists of various site improvements for access compliance, restroom upgrades, renovations of several areas of the Buildings to accommodate Faculty adjustments and relocations. The ABR Project is scheduled to be completed December of 2008. The SUR Project is scheduled to be completed Spring of 2009.



Administration Building Remodel



Student Union Remodel

PROJECT STATUS REPORT

Original Contracts	\$2,061,000.00
Approved Changes	\$0.00
Pending Changes	\$15,000.00
Current Contracts	\$2,076,000.00
% Changes	0.728%

Monthly Report Number 1
June 2008

